

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	1	5	Lichtaart	Replacement pressure gauge	Pressure variations	31/01/2012	31/01/2012	Metallo Chimique Beerse	Done	
2012	2	6	Lichtaart	Replacement pressure gauge	Pressure variations	7/02/2012	7/02/2012	Metallo Chimique Beerse	Done	
2012	2	8	Zeebrugge - Deinze	Pigging	Pressure : possible impact Gas Specific Requirements : possible impact	22/02/2012	8/03/2012	PP Herdersbrug Brugge CC	Done	
2012	3	10	Houthalen	Disconnection pipeline	Pressure variations	7/03/2012	7/03/2012	Inter-Energa Houthalen (GOS Inter-Energa West)	Done	
2012	3	11	Gent Cargill (Moervaarakaai)	Replacement insulation joint	Capacity: impact	15/03/2012	15/03/2012	Cargill NV Gent	Done	
2012	3	12	Moortsele - Destelbergen	Pigging	Pressure : possible impact	19/03/2012	27/03/2012	Imewo Melle (GOS Imewo Gent)	Done	
2012	4	15	Loenhout	Modification storage facility	Cfr. "storage"	11/04/2012	11/04/2012		Done	
2012	4	13	Sint-Truiden	Connection new metering lines	Gas Specific Requirements: impact	12/04/2012	12/04/2012	Inter-Energa Sint-Truiden (GOS Inter-Energa Sint-Truiden)	Done	
2012	4	15	Loenhout (Centraal Station)	Modification storage facility	Cfr. "storage"	13/04/2012	13/04/2012		Done	
2012	4	16	Haccourt - Warnant Dreye - Oupeye	Replacement part of the pipeline	Pressure variations	12/04/2012	16/04/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Done	
2012	4	14	Lillo - Loenhout	Pigging	Cfr. "storage"	4/04/2012	31/05/2012		Ongoing	
2012	4	16	Tessengerlo - Eksel	Pigging	Pressure : possible impact	18/04/2012	3/05/2012	Iko Sales Oostham (GOS IKO Sales International), Inter-energa Leopoldsborg	Ongoing	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	1	3	Oostham (Iko Sales)	Connection of a new valve junction	Pressure: impact	8/05/2012	9/05/2012	Iko Sales Oostham (GOS IKO Sales International)	Scheduled	
2012	5	20	Loenhout (Centraal Station)	Modification storage facility	Cfr. "storage"	19/05/2012	19/05/2012		Scheduled	
2012	5	21	Emines	Replacement boiler (heating system)	Gas Specific Requirements: impact	21/05/2012	21/05/2012	IDEG Emines	Scheduled	
2012	5	21	Recogne	Replacement boiler (heating system)	Gas Specific Requirements: impact	22/05/2012	22/05/2012	Interlux Libramont (Recogne) (GOS Interlux Libramont)	Scheduled	
2012	6	22	Voeren (Kant Berneau)	Connection new pipeline	Capacity: possible impact	1/06/2012	1/06/2012		Scheduled	
2012	6	22	Neufchâteau	Installation temperature gauge	Gas Specific Requirements: possible impact	2/06/2012	2/06/2012	Interlux Neufchâteau	Scheduled	
2012	6	22	Loenhout (Centraal Station)	Modification storage facility	Cfr. "storage"	2/06/2012	2/06/2012		Scheduled	
2012	6	23	Voeren (Kant Berneau)	Connection new pipeline	Capacity: possible impact	4/06/2012	4/06/2012		Scheduled	
2012	6	23	s Gravenvoeren	Connection new pipeline	Capacity: possible impact	5/06/2012	5/06/2012		Scheduled	
2012	6	23	s Gravenvoeren	Connection new pipeline	Capacity: possible impact	6/06/2012	6/06/2012		Scheduled	
2012	6	23	Auvelais	Connection mobile pig trap	Capacity: possible impact	7/06/2012	7/06/2012		Scheduled	
2012	6	23	Auvelais	Replacement valve junction	Capacity: possible impact	7/06/2012	7/06/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	6	23	s Gravenvoeren	Connection mobile pig trap	Capacity: possible impact	7/06/2012	7/06/2012		Scheduled	
2012	6	24	Berneau + Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	11/06/2012	11/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Sint-Martens-Bodegem - Anderlecht (Ring)	Pigging	Pressure : possible impact Gas Specific Requirements : possible impact	11/06/2012	19/06/2012	PP Drogenbos Steg , PP Drogenbos TAG (GOS PP Drogenbos)	Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	12/06/2012	12/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	13/06/2012	13/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	14/06/2012	14/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Genappe	Lowering pipeline	To be determined	14/06/2012	14/06/2012		Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	15/06/2012	15/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	16/06/2012	16/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	24	Haccourt (Rue du moulin)	Replacement valves	Pressure : possible impact	17/06/2012	17/06/2012	TI Group Liège (Wandre) (GOS TI Group Automotive Systems Wandre)	Scheduled	
2012	6	26	Wevelgem - Pittem	Pigging	Pressure : possible impact Gas Specific Requirements : possible impact	25/06/2012	4/07/2012	PP/ CHP EDF Luminus Izegem + PP CHP Cargil Oil packers Izegem	Scheduled	
2012	1	3	Leopoldsburg (Immertstraat)	Connection new pipeline	To be determined	14/06/2012	14/06/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	6	26	Olmen (Grote Heideweg)	Connection new pipeline	To be determined	14/06/2012	14/06/2012		Scheduled	
2012	6	26	Aubange	Connection new enduser	To be determined	30/06/2012	30/06/2012		Scheduled	
2012	7	27	Falisolle	Removal pig trap	To be determined	3/07/2012	3/07/2012		Scheduled	
2012	7	27	Mettet	Connection mobile pig trap	To be determined	3/07/2012	3/07/2012		Scheduled	
2012	7	27	Timac Agro Belux	Replacement junction	Capacity : impact	7/07/2012	7/07/2012	Timac Agro Belux SA Marchienne-au-Pont	Scheduled	
2012	7	29	Winksele - Leuven	Pigging	To be determined	16/07/2012	25/07/2012		Scheduled	
2012	7	30	Ronse	Replacement pressure gauge	To be determined	25/07/2012	25/07/2012		Scheduled	
2012	7	30	Ronse	Lowering pipeline	To be determined	25/07/2012	25/07/2012		Scheduled	
2012	8	31	Brakel - Ruien	Pigging	To be determined	2/08/2012	23/08/2012		Scheduled	
2012	8	31	Merelbeke	Maintenance pipeline	To be determined	4/08/2012	4/08/2012		Scheduled	
2012	8	32	Bruxelles (Marly)	Removal valve junction	Capacity : impact	9/08/2012	9/08/2012	Sibelga Marly (GOS Sibelga Quai)	Scheduled	
2012	8	33	Sint-Truiden	Upgrade capacity pressure reducing station	To be determined	18/08/2012	18/08/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	8	34	Antwerpen (Oudendijkbrug)	Replacement valve	To be determined	25/08/2012	25/08/2012		Scheduled	
2012	8	34	Antwerpen (Scheldelaan) baken M65	Remplacement part of the pipeline	To be determined	25/08/2012	25/08/2012		Scheduled	
2012	8	34	Antwerpen (Zandvietsluis)	Replacement valve	To be determined	25/08/2012	25/08/2012		Scheduled	
2012	9	35	Gembloux	Modification metering line	To be determined	1/09/2012	1/09/2012		Scheduled	
2012	9	35	Marche (Aye)	Construction new pressure reducing station	To be determined	1/09/2012	1/09/2012	Interlux Marche-en-Famenne (Aye) (GOS Interlux Aye)	Scheduled	
2012	9	35	Marche (Aye)	Disconnection existing pressure reducing station	<b>Pressure : possible impact</b>	1/09/2012	1/09/2012	Interlux Marche-en-Famenne (Aye) (GOS Interlux Aye)	Scheduled	
2012	9	36	Winksele - Anderlecht (CGB)	Pigging	To be determined	3/09/2012	3/09/2012		Scheduled	
2012	9	36	Angleur	Disconnection former enduser	To be determined	3/09/2012	3/09/2012		Scheduled	
2012	9	36	Engis	Connection mobile pig trap	To be determined	4/09/2012	4/09/2012		Scheduled	
2012	9	36	Angleur	Disconnection former enduser	To be determined	4/09/2012	4/09/2012		Scheduled	
2012	9	36	Angleur	Disconnection former enduser	To be determined	5/09/2012	5/09/2012		Scheduled	
2012	9	36	Kallo	Disconnection former enduser	To be determined	5/09/2012	5/09/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	9	36	St Gillis Waas	Connection mobile pig trap	To be determined	6/09/2012	6/09/2012		Scheduled	
2012	9	36	Marche-en-Famenne	Connection new pipeline	To be determined	8/09/2012	8/09/2012		Scheduled	
2012	9	36	Deinze	Replacement valve junction	To be determined	8/09/2012	8/09/2012		Scheduled	
2012	9	36	Diegem	Connection new valve junction	To be determined	8/09/2012	8/09/2012		Scheduled	
2012	9	36	Petegem	Modification pressure reducing station	To be determined	8/09/2012	8/09/2012		Scheduled	
2012	9	36	Schilde	Lowering pipeline	To be determined	8/09/2012	8/09/2012		Scheduled	
2012	9	37	Overijse	Modification pressure reducing station	To be determined	15/09/2012	15/09/2012		Scheduled	
2012	9	37	Havelange et Marche-en-Famenne	Connection new pipeline	To be determined	15/09/2012	15/09/2012		Scheduled	
2012	9	37	Liège Belle Ile	Disconnection pipeline	To be determined	15/09/2012	15/09/2012		Scheduled	
2012	9	38	Hermalle	Connection mobile pig trap	To be determined	18/09/2012	18/09/2012		Scheduled	
2012	9	39	St-Niklaas	Connection mobile pig trap	To be determined	26/09/2012	13/10/2011		Scheduled	
2012	9	39	BenAhin et Havelange	Connection new pipeline	To be determined	29/09/2012	29/09/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	10	40	Tamines - Mettet	Pigging	To be determined	1/10/2012	16/10/2012		Scheduled	
2012	10	40	Le Roeux	Connection mobile pig trap	To be determined	4/10/2012	13/09/2012		Scheduled	
2012	10	41	Genk H. Fordlaan	Relocating pipeline	To be determined	8/10/2012	8/10/2012		Scheduled	
2012	10	41	Genk H. Fordlaan	Relocating pipeline	To be determined	9/10/2012	9/10/2012		Scheduled	
2012	10	41	Genk H. Fordlaan	Relocating pipeline	To be determined	10/10/2012	10/10/2012		Scheduled	
2012	10	41	Genk H. Fordlaan	Relocating pipeline	To be determined	11/10/2012	11/10/2012		Scheduled	
2012	10	42	Genk H. Fordlaan	Relocating pipeline	To be determined	15/10/2012	15/10/2012		Scheduled	
2012	10	42	Genk H. Fordlaan	Relocating pipeline	To be determined	16/10/2012	16/10/2012		Scheduled	
2012	10	42	Genk H. Fordlaan	Relocating pipeline	To be determined	17/10/2012	17/10/2012		Scheduled	
2012	10	42	Genk H. Fordlaan	Relocating pipeline	To be determined	18/10/2012	18/10/2012		Scheduled	
2012	10	42	La Louvière	Connection mobile pig trap	To be determined	18/10/2012	13/10/2011		Scheduled	
2012	10	42	Genk H. Fordlaan	Relocating pipeline	To be determined	19/10/2012	19/10/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	10	43	Genk H. Fordlaan	Relocating pipeline	To be determined	22/10/2012	22/10/2012		Scheduled	
2012	10	44	St.-Gillis-Waas - St.-Niklaas	Pigging	To be determined	29/10/2012	6/11/2012		Scheduled	
2012	11	44	Gilly	Disconnection former enduser	To be determined	3/11/2012	3/11/2012		Scheduled	
2012	11	44	Chaufontaine	Lowering pipeline	To be determined	3/11/2012	3/11/2012		Scheduled	
2012	11	45	Chaufontaine	Relocating pipeline	<b>Pressure: possible impact</b> <b>Capacity: possible impact</b>	6/11/2012	6/11/2012	ALG Vaux-s-Chevremont (GOS ALG Liège), ALG Trooz, ALG Foret, ALG Decornetal	Scheduled	
2012	11	47	Ehein - Hermalle	Pigging	To be determined	19/11/2012	27/11/2012		Scheduled	
2012	12	50	Le Roeulx - Houdeng	Pigging	To be determined	10/12/2012	18/12/2012		Scheduled	
2012	12	52	Fexhe-Le-Haut-Clocher	Replacement valve	To be determined	29/12/2012	29/12/2012		Scheduled	
2012	12	52	Zelzate	Replacement valve	To be determined	29/12/2012	29/12/2012		Scheduled	
2012	12	1	Antwerpen (Beliweg) - ATPC	Replacement part of the pipeline	To be determined	31/12/2012	31/12/2012		Scheduled	
2012	12	1	Verlaine	Replacing valve V742	To be determined	31/12/2012	31/12/2012		Scheduled	
2012	12	1	Total Feluy	Placement isolation joint	<b>To be determined</b>	31/12/2012	31/12/2012		Scheduled	

**FLUXYS**  
**Planned Works and Interventions 2012**  
**Domestic Transmission**

Year	Month	Week	Concerned Installation	Task Description	Impact	Impact From	Impact To	Supply Points	Status	Border-to-Border Transmission / Storage
2012	12	1	Baudriquin	Modification junction	To be determined	31/12/2012	31/12/2012		Scheduled	