

FLUXYS
Planned Works and Interventions 2012
Loenhout



Year	Month	Week	Nbr days	Description	Impact	Impact from	Impact to	Status
2012	1	1	19	Replacement air inlet filter gascompressor 2	Possible reduction of injection capacity	1/01/2012	20/01/2012	Done
2012	1	1	54	Replacement air inlet filter gascompressor 3	Possible reduction of injection capacity	1/01/2012	24/02/2012	Done
2012	1	1	83	Maintenance gascompressor 4	Reduction of injection capacity	1/01/2012	24/03/2012	Done
2012	1	4	4	Maintenance gascompressor 5	Possible reduction of injection capacity	23/01/2012	27/01/2012	Done
2012	4	15	1	Replacement inlet filters	No possibility for injection	12/04/2012	13/04/2012	Done
2012	4	15	1	Replacement inlet filters	No possibility for injection	13/04/2012	14/04/2012	Done
2012	4	14	25	Platform B: cleaning salt water separators / adjustments drains	Possible reduction of emission capacity	2/04/2012	27/04/2012	Ongoing
2012	4	14	25	Maintenance desulphurisation platform B	Reduction of emission capacity	2/04/2012	27/04/2012	Ongoing
2012	4	18	32	Maintenance desulphurisation platform A	Possible reduction of emission capacity	30/04/2012	1/06/2012	Scheduled
2012	4	18	32	Adjustments drains salt water platform A	Possible reduction of emission capacity	30/04/2012	1/06/2012	Scheduled
2012	5	22	32	Inspection of cooling units drying , installation check-valve on AB drum & replacement inletvalves pressure regulating lines	No possibility for emission	28/05/2012	29/06/2012	Scheduled
2012	6	23	25	Adjustments high pressure drains salt water platform A	Reduction of emission capacity	4/06/2012	29/06/2012	Scheduled
2012	7	28	25	Platform C: cleaning salt water separators / adjustments drains	Possible reduction of emission capacity	9/07/2012	3/08/2012	Scheduled
2012	7	29	38	Drying 2 - Maintenance & testing	Possible reduction of emission capacity	15/07/2012	23/08/2012	Scheduled
2012	9	36	25	Adjustments drains salt water platform A	Possible reduction of emission capacity	3/09/2012	28/09/2012	Scheduled
2012	10	41	11	SHUTDOWN LOENHOUT: testing ESDs, adjustment piping tanks CVK5, project repairs, heat exchanger mini-regulation	No possibility for injection or emission	8/10/2012	19/10/2012	Scheduled